

# Big Sioux Lift Station

October 10, 2016

## PROJECT INFORMATION

**BID PRICE: \$2,629,980.00**

**Completion Date: May 1st, 2017**

### PROJECT TEAM:

**Owner:**

**City of Brandon:**

Paul Sanow  
City Engineer  
psanow@cityofbrandon.org  
Office: (605) 582-6515

**General Contractor:**  
**Journey Group**

Sorin Hilhor  
Project Manager

**Design Engineer:**  
**Stockwell Engineers, Inc.:**

Gaard Rops, P.E.  
Project Engineer  
groops@stockwellengineers.com  
Office: (605) 338-6668

Stockwell Engineers is performing the construction administration services of the project. Please contact the above team members for questions or concerns.

This bulletin is available by email upon request. If you wish to be added to the distribution list, please send an email to Gaard Rops at [groops@stockwellengineers.com](mailto:groops@stockwellengineers.com)

### PROGRESS SUMMARY:

After much anticipation, the construction of the new sanitary sewer lift station located at the existing City of Brandon sanitary sewer lagoons is underway. Cofferdams have been installed within SW corner Cell #1 and excavation for the new lift station is complete and the proposed building floor slab has been constructed.



Within the next few weeks the contractor will be working on setting up engineered form walls to pour the foundation walls of the lift station from the floor slab up to finish grade. Following the installation of the foundation walls the building will be backfilled and site utilities installed.

This bulletin serves as an update to the residents of the City of Brandon on the progress of the project as it moves forward. It will be updated on a monthly basis or when certain milestones are met. If you have any questions with regards to the project please contact one of the team members listed above.

