

Big Sioux Lift Station

November 15, 2016

PROJECT INFORMATION

BID PRICE: \$2,629,980.00

Completion Date: May 1st, 2017

PROJECT TEAM:

Owner:

City of Brandon:

Paul Sanow
City Engineer
psanow@cityofbrandon.org
Office: (605) 582-6515

General Contractor:

Journey Group

Sorin Hilhor
Project Manager

Design Engineer:

Stockwell Engineers, Inc:

Gaard Rops, P.E.
Project Engineer
groops@stockwellengineers.com
Office: (605) 338-6668

Stockwell Engineers is performing the construction administration services of the project. Please contact the above team members for questions or concerns.

This bulletin is available by email upon request. If you wish to be added to the distribution list, please send an email to Gaard Rops at groops@stockwellengineers.com

PROGRESS SUMMARY:

Construction progress for the new Big Sioux Lift Station located at the existing sewer lagoons in Brandon is moving along and on schedule. The floor slab and foundation walls for the wet well and pump room have been poured, waterproofing installed and backfilling around the structure has begun.



Within the next few weeks the contractor will be finishing the concrete foundation walls for the flume box and backfilling of the structure will be completed up to finish floor. Once backfill is complete, foundation work for the mechanical room will begin and floor joists installed over the wet well and pump room and site utilities will begin for connectivity between existing lagoons and the new lift station.

This bulletin serves as an update to the residents of the City of Brandon on the progress of the project as it moves forward. It will be updated on a monthly basis or when certain milestones are met. If you have any questions with regards to the project please contact one of the team members listed above.

